Montana Weatherization Final Inspection Report Stick Built Homes

EA#	Client's Name			
Date	Address			
Priority #	Contact Phone #			
Inspector's Name (Print)		QCI#		

INSPECTION INFROMATION	FINAL INSPECTION PASS FAIL N/A			COMMENTS OR DESCRIBE REWORK	PASSES REINSPECTION	SWS, MANUAL SECTION, BPI- 1200
LEL ANADIENT CO						
LEL/AMBIENT CO						
Combustible Gas				Test Location:		Section 5450
LEL/Pass ≤ 10%				Austriant CO Level		BPI 1200/7.3
Ambient CO Pass ≤ 70 ppm				Ambient CO Level:		Section 5450 BPI 1200/7.3
Gas/Fuel Leaks						Sections 5100,
Meter/Tank to						5450
Furnace						BPI 1200/7.4
AIR SEALING						5111200/714
Gross Air Sealing						3.01
8						Section 9500
Interior Caulking						3.01, 3.02
Exterior Caulking						3.01, 3.02
Window Air						3.02
Sealing						
Window Blankets						
Door Weather Stripping						3.02
Door Sweeps						3.02
Threshold						3.02
Attic Air Sealing						3.01
Attic Zonal				Test Location & Results:		Section 3200
HEATING						
<u>SYSTEMS</u>						
Data Plate Verification						Section 2000
Correct Furnace Efficiency Recorded in CDS EA						Section 2000

INSPECTION INFORMATION	NSPECTION FAIL N/A	COMMENTS OF DESCRIBE REWORK	PASSES REINSPECTION	SWS, MANUAL SECTION, BPI- 1200
If replaced, do the make, model, and serial number match the invoice in the client's file? Extra Filters Provided? Flexible Gas Line Cleaning/Tuning Duct Repair, Sealing, Insulation Thermostat Replacement Pressure Pan Test Ducts Outside the		Make: Model: Serial Number: Completed EAP-008 in the Client's File Register Location & Test Results Room		BPI 1200/7.5 Section 8000 5.01 5.01, 5.02 Sections: 3000 3300
Conditioned Space Room-to-Room Pressure Balance with Air Handler Running		Test Result Room Pressure		5.01 Section 5500
The Water Heater was Replaced and Removed If replaced does DWH make, model, & serial		Make:		7.03
number match the invoice Water Heater Insulation Jacket Earthquake Strap		Serial #:		7.03 Section 5000 8920 7.03
TPR Valve and Piping Pipe Insulation Water @ 120° F				7.03 Section 8900 7.03 Section 5000 7.03
Low Flow Shower Head & Aerators		# Installed Shower Heads: # Installed Aerators, Swivel or Standard: Location:		7.02 Section 5000

INSPECTION	FINAL INSPECTION	COMMENTS OF DESCRIBE REWORK	PASSES	SWS, MANUAL	ĺ
INFORMATION	PASS FAIL N/A		REINSPECTION	SECTION, BPI-	ĺ
				1200	ĺ

LED Bulbs	# Installed:	7.01 Section 5000
INSULATION		
Location R-Values	Attic Insulation:	4.01-4.04
Checked		Section 9010,
	Wall Insulation:	9200, 9300
	Floor/Rim:	
Insulation		4.01-4.04
Certificate	Insulation Certificate Location:	Section 9010,
		9200, 9300
ATTIC		
Attic Insulation	Depth and R-Value:	4.01
Attic Hatch	R-Value:	3.01
Insulated		Section 9010
Knee Wall	Batt or Rigid Foam Board, R-Value:	4.01
Insulation	Laint /Daft and Carolina Carolina	
	Joist/Rafter Cavity Sealed:	
Attic Ventilation		BPI 10.1
Adequate		
WALL		
Wall Insulation		4.02
FLOOR, RIM		
JOIST,		
FOUNDATION		
WALL		
Floor Insulation	Floor Air Sealed:	4.03
Floor Air Sealed		
Rim Joist		4.04
Insulation	R-Value:	
Foundation Wall		4.04
Insulation	R-Value:	
Crawlspace		
ventilation		C
Crawlspace & attic access notices		Section 9010, 9310
installed		9310
Clean-up		
Completed?		
WINDOWS		
Window Caulking		3.02
williaow caulkillg		3.02

INSPECTION	FINAL	INSPE	CTION	COMMENTS OF DESCRIBE REWORK	PASSES	SWS, MANUAL	
INFORMATION	PASS FAIL N/A				REINSPECTION	SECTION, BPI- 1200	
	1				1		
Window						3.02	
Repairs/Glass							
Replacement							
Storm Window						3.02	
Replacement							
Window						3.02	
Replacement							
DOORS							
Door Repair						3.02	
Door						3.02	
Replacement							
H&S MINOR							
<u>REPAIR</u>			<u> </u>				
Plumbing Minor Repair						Section 5100	
Electrical Minor						Section 5100	
Repair						300000000000000000000000000000000000000	
Other Minor						Section 5100	
Repair (Specify)						300000000000000000000000000000000000000	
Radon				Specify Measure:		Section 5890	
Precautionary						300000000000000000000000000000000000000	
Measures							
Asbestos						Section 6200,	
Sampling						6300, 6500	
Asbestos						Section 6200,	
Pipe/Duct						6300, 6500	
Encapsulation							
HEALTH & SAFETY							
ASHRAE Whole				Continuous Fan & Run Time Setting:		6.03	
House Ventilation				cfm/ min_		Section 5500-	
						5850	
				Notes			
Local Ventilation				Ventilation Installed or Repaired During Weatherization		6.03	
Bath Fans,						Section 5500-	
Rangehood						5850	
Exhaust Fan Flow				Kitchen: ASHRAE:		6.03	
				Bath 1: Bath 2:		Section 5500-	
				Bath 3: Other:		5850	
Clothes Dryer						7.01	
Ventilation							
Fire Barrier (When						4.01	
Required by Code)							
Gas Range/Oven							
Tune-up							

INSPECTION INFORMATION		FAIL		COMMENTS OF DESCRIBE REWORK					PASSES REINSPECTION	SWS, MANUAL SECTION, BPI- 1200	
Smoke Alarm				Number and	Location	on:					2.01
CO Detectors										-	Sections 5600,
										-	8400, 10000,
											10100, 12100
COMBUSTION											
APPLIANCES WC CAZ Results											Sections 5650,
(Atmospheric				WC CAZ Pres	sure M	/RT Outside	٠.				8000
Draft)				Weeklines	Juic V	viti outside	•				
Combustion					DWH	Furna	ace/	Other	Oven/		5.01
Safety						Boile	r		Stove	<u> </u>	Sections 5650,
Testing/Diagnostic				Spillage							8000
Documentation				Test							
				Pass/Fail						41	
				Undiluted					As Is CO		
				Flue CO							
				Steady						-	
				State							
				Efficiency							
				Outdoor Ten	nperati	ure:			'	_	
				Is Combustic	on Vent	t Clearance	Adeq	uate?		_	
				Notes:						-	
Temperature Rise				High Temp:		Low Tem	p:	D	ifference		5.01
Meets				0 - 1			-	=			
Manufacturer								_			
Specification				Within Manı	ufactur	es Specifica	tions	:			
Is the Completed											Section 12100
Heating											Section 12100
Worksheet in the											
Client's File?											
	ı	I		•						-	1
	Wea	Pre- theriza	tion	TARGET		POST			INAL ECTION	REINSPECTION	
BLOWER DOOR CFM											Sections 3000, 12100
ZONAL PRESSURE											
Attic											Section 3200
Water Heater											

Other
Other

INSPECTION INFORMATION	FINAL INSPECTION PASS FAIL N/A	COMMENTS OF DESCRIBE R	PASSES REINSPECTION	SWS, MANUAL SECTION, BPI- 1200	
CLIENT					
EES Report					Section 13100
Operating					Section 13100
Instructions/					
Manual Maintenance					
Instructions					
Client Informed of					
Funding Source?					
Lead Pamphlet Hazard Condition					
Form					
		Final Inspector's Acknowledged on the home and all weatherization we been addressed/have not been ac	n and health, and sa ddressed to the bes	t of my knowledge.	
Date			Inspector Signature	e	
		Re-Inspection Acknowledgem Standard Work Specifications, the W mpliance to the best of my knowledg	/eatherization Policy	y Manual and BPI—	1200
Date			Client's Signature		_
——————————————————————————————————————			Inspector Signature	e	_